

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **10/25/08** 10/26/08
 NIGHTWORK **SATURDAY & SUNDAY**
Shift Hrs Start **18:30** Stop **2:30**
Engineer's Hrs Start **18:30** Stop **22:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Temporary Tower F	7-day const. cal.: 682	Weather: Cloudy 55 deg F
Remark:	Project work day: 892	

Description of Operation: For dayshift personnel see Jason Wilcox Diary. Day shift finished for the day at 3:00pm. Nightshift arrived at 6:30pm.
Spoke with Bill O'Sullivan and he informed me that there had been a misunderstanding with the dayshift CWI. The dayshift CWI was performing the fillet size measurements incorrectly. He was measuring the fillet from the curved pile to the fillet. This was causing a reading that was smaller than the actual size of the fillet. CWI Andrew Kaufman demonstrated how this happened for me and he went around and checked all of the fillets that were previously marked as undersized, and approved most of them as being the correct size. There were 5 welds that still needed repair, and 2 welders began reaping.


EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					Furnish Temporary Towers	IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT							Name	Classification
										Prime	American Bridge / Fluor JV	(P)
										Sub #1	Traylor/Dutra	(1)
										Sub #2		(2)
										Sub #3		(3)
										Sub #4		(4)
										Sub #5		(5)
		Foreman		8.00						Lee Tacker	Piledriver	1
		Journeyman		8.00						Danny Vega	Piledriver	1
		Journeyman		8.00						Jake Lavash	Piledriver	1
		Journeyman		8.00						Bud Germany	Operator	1
		Apprentice		8.00						Matt Morton	Operator	1
		CWI		8.00						Andrew Kaufman	Welding Inspector	1
		Journeyman		8.00						Steve McGraw	Piledriver	1
		Journeyman		8.00						Steve Gordon	Mechanic	1

Description of Operation Cont.:
When I arrived, only 4 plates remained to be completed, except for repairs. Two welders were working on finishing the welds. Crew was to finish all welding by the end of the shift.
Crew prepped for and completed pile cutoff.

RECT-09 JAN-02 H007982

Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT: 6.0	INSPECTION


Aaron Prchlik

TE/CT
Title