

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

7-day Const. Cal.: 708  
Project Work Day: 918  
Date the Shift Began: 11/20/08  
 NIGHTWORK THURSDAY  
Shift Hrs Start 6:30 Stop 16:00  
Engineer's Hrs Start 7:30 Stop 16:00

**ASSISTANT RESIDENT ENGINEER'S DAILY REPORT**  
**BRIDGE**

Location: Temporary Tower F, Big Digger Barge Remark:			Report No. 46.B			Weather: Fog, 56° - 64°		
ITEM NO. >>			8			HOURS - ITEM NO.		
EQUIPMENT AND/OR LABOR:			Furnish Temporary Towers			IDLE OR DOWN/ ELSEWHERE		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT				< RT/OT
		Big Digger Manitowoc 2250 Crane	8.00					
#005		Lincoln Electric Welder	8.00					
#001		Lincoln Electric Welder	8.00					
L472		Power Generator	8.00					
L479		Multiquip Generator						IDLE
L291		D185Q Sullivan Air Compressor						IDLE
		PLDR	8.00					Lee Tacker
		PLDR	8.00					Ernest Hamilton
		PLDR	8.00					Gary Lewis
		PLDR	8.00					Jacob Lavish
		PLDR	8.00					Phillip Baker
		PLDR	8.00					Steven McGrew
		PLDR	8.00					Steve Gordon
Description of Operation: The workers continued fillet welding the plates for the non-PDA pile and installing access platforms for the exterior plate welds. The following plates were MT'd by the CWIs: F113: A, B, C, D, E, F, G F114: E The following plates were welded then VT'd by the CWIs: F113: H F114: G, H, A, B F116: H F124: D Smith Emery CWIs present during the entire shift and overseeing welding operations were Micheal Johnson (QC for ABF) and Gary Ehram (QA for TD) Scott Tudor sent out a email cancelling today's Temporary Tower Design Meeting								
Materials:								

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

*Gina Rizzardo*  
GINA RIZZARDO  
First Name Last Name  
TE/CT  
Title

46-02

REC'D \*09 JAN-02 #008030