

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans E-Line Temporary Truss "B - C" and Fill Removal at TT - C

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL	Idle or Down	AM - Fog / +50°F	
								PM - Foggy / +60°F	
									REMARKS
CB Kelso	C	Derick Barge	8					TD a JV	
12-262	C	DB Crane	8					TD a JV	
	C	Material Barge	8					TD a JV	
NM27633	R	325DL Cat Excavator	8					TD a JV	
L-624	C	Light Tower					8	TD a JV	
L-627	C	Light Tower					8	TD a JV	
OE - DB	1	Bill White	8					TD a JV	
PLDR-Jrny	1	Derick Edwards	8					TD a JV	
PLDR-Jrny	1	Joe Barrato	8					TD a JV	
PLDR-Jrny	1	Kevin Ingles	8					TD a JV	
OE-DB, Deckah	1	Matt Morton	8					TD a JV	
	R	Gantry Crane	8					ABF a JV @ Berth-7	
	C	Material Barge	8					ABF a JV at YBI	
	C	1300 Liebherr	8					ABF a JV at YBI	
481-93-6013	R	Genie S-125 Boomlift	8					ABF a JV at YBI	
549-20-4044	R	MQ Power Genrator	8					ABF a JV at YBI	
008-18-4293	R	IR Air Compressor	8					ABF a JV at YBI	
006-18-4297	R	IR Air Compressor	8					ABF a JV at YBI	
OE-Gantry Crane	1	Rodney Anderson	8					ABF a JV @ Berth-7	
OE-1300L	1	Dale Thomas	8					ABF a JV at YBI	
IRNW-Jrny	1	Caice Lux	8					ABF a JV at YBI	
IRNW-For	1	Carlos Valverde	8					ABF a JV at YBI	
IRNW-Jrny	1	David Lucero	8					ABF a JV at YBI	
OE-Jrny 13001	1	Desheng Bian	8					ABF a JV at YBI	
IRNW-For	1	Edd Meyer	8					ABF a JV at YBI	
IRNW-Jrny	1	Ernesto Fresquez	8					ABF a JV at YBI	
IRNW-Jrny	1	Jerry Kubala Jr.	8					ABF a JV at YBI	
IRNW-Jrny	1	Mike Madani	8					ABF a JV at YBI	
IRNW-Jrny	1	Alex Bartlet	8					ABF a JV @ Berth-7	
IRNW-Jrny	1	Danny Rotham	8					ABF a JV @ Berth-7	
IRNW-For	1	James Sturgeon	8					ABF a JV @ Berth-7	

RECT-05 JAN-03 #028047

46.02

ASP
Signature

TE - Civil
Title
Arashdeep Pannu

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
Review Plans E-Line Temporary Truss "B - C" and Fill Removal at TT - C	

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	AM - Fog / +50°F PM - Foggy / +60°F
IRNW-Jrny	1	Justin Durham	8						REMARKS
IRNW-Jrny	1	Matt Chamberlin	8						ABF a JV @ Berth-7
IRNW-Jrny	1	Nathan Kent	8						ABF a JV @ Berth-7
IRNW-Jrny	1	Serina Lafleur	8						ABF a JV @ Berth-7

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT- C

Continue removing fill material on east side.

Observed that the contractor placed fill material between pile cap C1 and C2 and excavated face behind C2. Asked the Supr. (TD a JV) of why the material was being stockpiled and not removed. He informed me that they had been directed by ABF a JV to do so.

Called Bill O'S to confirm that ABF a JV had directed TD a JV to place the fill material as mentioned above. Left Bill a message on the phone.

Also informed Mark V of the progress at C and the fill material not being completely removed

TT- C @ Berth 7

Continue work on TT-C assembly. Also work on the Flexi-float barge that is going to support LR1300.

E-Line, Truss - BC

Erect lateral and lateral diaognal bracing, FSE3-FSE4.

Erect North end walkways FSE3-FSE4.

46.02



Signature

TE - Civil
 Title
 Arashdeep Pannu