

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans E-Line Temporary Truss "B - C" and Fill Removal at TT - C

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
			REGULAR	OT	DT	RENTAL			Idle or Down	AM - Clear / +40°F
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)								PM - Clear / +50°F
										REMARKS
CB Kelso	C	Derick Barge	8							TD a JV
12-262	C	DB Crane	8							TD a JV
	C	Material Barge	8							TD a JV
NM27633	R	325DL Cat Excavator	8							TD a JV
L-624	C	Light Tower							8	TD a JV
L-627	C	Light Tower							8	TD a JV
OE - DB	1	Bill White	8							TD a JV
PLDR-Jrny	1	Derick Edwards	8							TD a JV
PLDR-Jrny	1	Joe Barrato	8							TD a JV
PLDR-Jrny	1	Kevin Ingles	8							TD a JV
OE-DB, Deckahr	1	Matt Morton	8							TD a JV
	R	Gantry Crane	8							ABF a JV @ Berth-7
	C	Material Barge	8							ABF a JV at YBI
	C	1300 Liebherr	8							ABF a JV at YBI
481-93-6013	R	Genie S-125 Boomlift	8							ABF a JV at YBI
549-20-4044	R	MQ Power Genrator	8							ABF a JV at YBI
008-18-4293	R	IR Air Compressor	8							ABF a JV at YBI
006-18-4297	R	IR Air Compressor	8							ABF a JV at YBI
OE-Gantry Crane	1	Rodney Anderson	8							ABF a JV @ Berth-7
OE-1300L	1	Dale Thomas	8							ABF a JV at YBI
IRNW-Jrny	1	Caice Lux	8							ABF a JV at YBI
IRNW-For	1	Carlos Valverde	8							ABF a JV at YBI
IRNW-Jrny	1	David Lucero	8							ABF a JV at YBI
OE-Jrny 13001	1	Desheng Bian	8							ABF a JV at YBI
IRNW-For	1	Edd Meyer	8							ABF a JV at YBI
IRNW-Jrny	1	Ernesto Fresquez	8							ABF a JV at YBI
IRNW-Jrny	1	Jerry Kubala Jr.	8							ABF a JV at YBI
IRNW-Jrny	1	Mike Madani	8							ABF a JV at YBI
IRNW-Jrny	1	Alex Bartlet	8							ABF a JV @ Berth-7
IRNW-Jrny	1	Danny Rotham	8							ABF a JV @ Berth-7
IRNW-For	1	James Sturgeon	8							ABF a JV @ Berth-7

REC'D 09 JAN 03 100804B

46.02

AS Pannu
 Signature

TE - Civil
 Title
 Arashdeep Pannu

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans E-Line Temporary Truss "B - C" and Fill Removal at TT - C

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
			REGULAR	OT	DT	RENTAL			Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)								AM - Clear / +40°F PM - Clear / +50°F
IRNW-Jrny	1	Justin Durham	8							REMARKS
IRNW-Jrny	1	Matt Chamberlin	8							ABF a JV @ Berth-7
IRNW-Jrny	1	Nathan Kent	8							ABF a JV @ Berth-7
IRNW-Jrny	1	Serina Lafleur	8							ABF a JV @ Berth-7

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT- C

Continue removing fill material on east side.

Observed that the contractor was removing the fill material, but the excavator was in knee deep in bay water. Three layers of Turbidity curtain was in place protecting the work site. Took some pictures of work in progress and informed Mark V., SWPPP and Environmental.

Observed that the contractor was cutting open BAB's and placing fill material (3/4" river rock) in the over excavated area around the C - pile caps. Took some pictures of work in progress and informed Mark V., SWPPP and Environmental.

Around 1100hrs issued a Mini-Memo to ABF a JV engineer Bill O'S in regards to fill removal and BCDC requirements for fill removal and backfill.

1300hrs meeting with ABF a JV, TD a JV, Environmental and SWPPP to go over contractors responsibilities for compliance with BCDC permit.

TT- C @ Berth 7

Erect 1-st lift of Temporary Tower. Also work on the Flexi-float barge that is going to support LR1300.

E-Line, Truss - BC

Install bolts in the erected members @ FSE3-FSE4.

46.02

ASD
 Signature

TE - Civil
 Title

Arashdeep Pannu