

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

**Review Plans E-Line Temporary Truss "B - C" and Fill Removal at TT - C**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM - Fog / +40°F
										PM - Pt. Clear / +50°F
										REMARKS
CB Kelso	C	Derick Barge	8							TD a JV
12-262	C	DB Crane	8							TD a JV
	C	Material Barge	8							TD a JV
NM27633	R	325DL Cat Excavator	8							TD a JV
261-45-5018	R	644-J JohnDeere Loader	8							TD a JV
L-624	C	Light Tower							8	TD a JV
L-627	C	Light Tower							8	TD a JV
OE - DB	1	Bill White	8							TD a JV
PLDR-Jrny	1	Derick Edwards	8							TD a JV
PLDR-Jrny	1	Joe Barrato	8							TD a JV
PLDR-Jrny	1	Kevin Ingles	8							TD a JV
OE-DB, Deckahr	1	Matt Morton	8							TD a JV

**REMARKS**

Check PMIV for pending submittals and Lotus Notes for RFI's.

Weekly staff meeting.

**TT - C**

Continue removing fill material and place native material in the over excavated area of the Pile caps.

1330 hrs, Met with Bill O'S (ABF), Bryan O'S (TD), Mike E (TD), Laura I, Dayrral S and Robert W onsite to assess the ongoing work. List of items to be completed was discussed and then e-mail to Bill O'S, to be in compliance with BCDC permit. E-mail and pictures of pre-construction attached.

ABF to remove & dispose-off all excavated native material from site. Darryl suggested quantifying the material with certified load tickets for future.

Damon B onsite covering long shift.

1 hr OT.

RECEIVED 09 JAN 02 10:05:00

46.02

  
 Signature

TE - Civil  
 Title  
 Arashdeep Pannu