

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No. 708
 Project Work Day No. 918
 Date **Thursday 11/20/2008**
 Shift Hours Start _____ Stop _____

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)														Name	Contractor

- Morning call from Chad Hensley that he had conducted a straightness survey of the Skyway terminal girder pipe beams. Chad also stated that he was preparing the terminal girder survey report for delivery today.
- Reviewed temporary tower D, F, and G survey plan at the request of Jason Wilcox. I found the survey plan met Caltrans requirements, and I informed Jason of this.
- Met with B. Boal group to discuss the contractor's plan for lowering the terminal girders to profile grade. (Presently, the cantilevered ends of the girders are elevated 300mm to 400mm.)

(Handwritten signature: D Bradd)

David Bradd, Assistant Resident Engineer