

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **692**  
Project Work Day No. **902**  
Date **11/04/2008**  
Shift Hours Start **6:30** Stop **5:00**  
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								Name	Contractor
		<b>E2 - FOOTING</b>											
1		Foreman		8 2							Ben Neal	ABF	
1		Pile Driver		8 2							Allan Briny	ABF	
1		Pile Driver		8 2							Luke Pualk	ABF	
1		Pile Driver		8 2							Jesse Johansen	ABF	
1		apprentice		8 2							Jamal Whitney	ABF	
1		Pile Driver		8 2							Ed Mendosa	ABF	
1		Pile Driver		8 2							Carl Nisley	ABF	
1		Pile Driver		8 2							Richard yambao	ABF	
1		Pile Driver		8 2							Harry Wheat	ABF	
1		Foreman		8 2							Leo Vega	ABF	
1		Pile Driver		8 2							Kim Jon	ABF	
1		Foreman		8 2							Terry Cronck	ABF	
1		Crane Operator		8 2							Kevin Fitzgerald	ABF	
1		Iron worker		8							Jon Van Brusselen	Regional Steel	
1		Iron worker		8							Daniel Gomez	Regional Steel	
1		Iron worker		8							Regis garcia	Regional Steel	
1		Iron worker		8							Robert Berber	Regional Steel	
1		Iron worker		8							Jorge Lopez	Regional Steel	
1		Iron worker		8							Jose torres	Regional Steel	
1		Iron worker		8							Edvardo Sanches	Regional Steel	
1		Crane Operator		8							Mark Mom	ABF	
1		Oiler		8							Kavin Alger	ABF	
1		Oiler		8 2							Doug Greene	ABF	
1		Deck Engineer		8 2							Ryan Oku	ABF	
1		Laborer		8 2							Byron Contreras	ABF	
1		Compressor									ingersolrand	ABF	
2		D.B. Crane									Manitowoc	ABF	
1		Skiff								idle	Lobell	ABF	
1		Flexy float										ABF	
1		Barge									Westar 1	ABF	
2		Welding Machine								1 idle	Lincoln	ABF	

E01B00#E0N1J 60.DCT\*09 JAN03#008102

46.02

