

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **696**
Project Work Day No. **906**
Date **11/08/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1													
E2 - FOOTING													
1		Foreman		8								Ben Neal	ABF
1		Pile Driver		8								Allan Briny	ABF
1		Pile Driver		8								Luke Pualk	ABF
1		Pile Driver		8								Jesse Johansen	ABF
1		apprentice		8								Jamal Whitney	ABF
1		Pile Driver		8								Ed Mendosa	ABF
1		Pile Driver		8								Carl Nisley	ABF
1		Pile Driver		6								Harry Wheat	ABF
1		Foreman		8								Leo Vega	ABF
1		Pile Driver		8								Kim Jon	ABF
1		Crane Operator		8								Kevin Fitzgerald	ABF
1		Crane Operator		8								Mark Mom	ABF
1		Oiler		8								Kavin Alger	ABF
1		Oiler		8								Doug Greene	ABF
1		Deck Engineer		8								Ryan Oku	ABF
1		Laborer		8								Byron Contreras	ABF
1		Compressor										ingersolrand	ABF
2		D.B. Crane										Manitowoc	ABF
1		Skiff								idle		Lobell	ABF
1		Flexy float											ABF
1		Barge										Westar 1	ABF
2		Welding Machine								1 idle		Lincoln	ABF
2		Generator										25 KW	ABF

REC'D 08 JAN 03 #008105

46.02

Weather: Cloudy 60 F

Description of Operation:

E2 Footing

1. Drilling holes in form's timbers and insertion of tying coil rods through the form's holes in flared section of cross beam at East side of E2 West..
2. Installing walkway and guard rail around the upper edge of cross beam side forms.
3. Installing pipes for cooling system.
4. Today, RPS iron workers are not working because of lack of access to the top of cross beam.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep