

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 707
 Project Work Day No. 917
 Date 11/19/2008
 Shift Hours Start 6:30 Stop 5:00
 Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form	Over Time	Rebar Placing	Surveying	PT & HTR ducts								IDLE OR DOWN	Name	Contractor
		1															
		E2 - FOOTING															
	1	Foreman	8	2												Ben Neal	ABF
	1	Foreman	8	2												Terry Cronk	ABF
	1	Pile Driver	8	2												Allan Briny	ABF
	1	Pile Driver	8	2												Luke Pualk	ABF
	1	apprentice	8	2												Jamal Whitney	ABF
	1	Pile Driver	8	2												Ed Mendosa	ABF
	1	Pile driver	8	2												Andy Adams	ABF
	1	Pile Driver	8	2												Kim Jon	ABF
	1	Foreman	8	2												Leo vega	ABF
	1	Pile driver	8	2												Harry Wheat	ABF
	1	Pile Driver	8	2												Nenry Wheat	ABF
	1	Pile Driver	8	2												Carl Niesly	ABF
	1	Surveyor		2		8										Terry Danis	ABF
	1	Surveyor		2		8										Chris Roberts	ABF
	1	Pile driver	8	2												Richard Yambao	ABF
	1	Crane Operator	8	2												Kevin Fitzgerald	ABF
	1	Crane Operator	8													Mark Mom	ABF
	1	Oiler	8													Kavin Alger	ABF
	1	Oiler	8	2												Doug Greene	ABF
	1	Iron Worker			8											Jon Van Brusselen	
		Iron worker				8										Daniel gomez	Regional Steel
	1	Iron worker			8											Jose Juarquie	Regional Steel
	1	Iron worker			8											Regis Garcia	Regional Steel
	1	Iron worker			8											Robert Berber	Regional Steel
	1	Iron worker				8										Edvardo sanchez	Regional Steel
	1	Iron worker			8											Jorge Lopez	Regional Steel
	1	Iron Worker			8											Salvador Flores	Regional Steel
	1	Deck Engineer	8	2												Ryan Oku	ABF
	1	Laborer	8	2												Byron Contreras	ABF
	1	Compressor														ingersolrand	ABF
	2	D.B. Crane														Manitowoc	ABF

E21800#CONJAN03#00811

46.02

	1	Skiff									idle	Lobell	ABF
	1	Flexy float											ABF
	1	Barge										Westar 1	ABF
	2	Welding Machine									1 idle	Lincoln	ABF
	2	Generator										25 KW	ABF

Weather: Overcast 55 F

Description of Operation:

E2 Footing

1. Splicing of High tension rod duct's grout tubes with PVC pipes..
2. Installing top layers of # 57 bars at North of cross beam.
3. Torqing # 57 bars by Roberto Berber.
4. Installing # 25 bars with 135/90 hook s on top of # 57 bars.
5. Installing # 25 vertical bars with T head at bottom and 180 hooks on top.
6. Prep work for cross beam's cap forms.
7. Surveyers checked the alignment and elevation of High tension rod's ducts.
8. Miscellaneous work.
9. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep