

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 709
Project Work Day No. 919
Date 11/21/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form	Over Time	Rebar Placing	Surveying	PT & H T R ducts						IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING													
	1	Foreman	8											Ben Neal	ABF
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Allan Briny	ABF
	1	Pile Driver	8											Luke Pualk	ABF
	1	apprentice	8											Jamal Whitney	ABF
	1	Pile Driver	8											Ed Mendosa	ABF
	1	Pile driver	8											Andy Adams	ABF
	1	Pile Driver	8											Kim Jon	ABF
	1	Foreman	8											Leo vega	ABF
	1	Pile driver	8											Harry Wheat	ABF
	1	Pile Driver	8											Nenry Wheat	ABF
	1	Pile Driver	8											Carl Niesly	ABF
	1	Surveyor				8								Terry Danis	ABF
	1	Surveyor				8								Chris Roberts	ABF
	1	Pile driver	8											Richard Yambao	ABF
	1	Crane Operator	8											Mark Mom	ABF
	1	Oiler	8											Kavin Alger	ABF
	1	Iron Worker			6									Jon Van Brusselen	
		Iron worker					6							Daniel gomez	Regional Steel
	1	Iron worker			6									Jose Juarquie	Regional Steel
	1	Iron worker			6									Regis Garcia	Regional Steel
	1	Iron worker			6									Robert Berber	Regional Steel
	1	Iron worker					6							Edvarado sanchez	Regional Steel
	1	Iron worker			6									Jorge Lopez	Regional Steel
	1	Iron Worker			6									Salvador Flores	Regional Steel
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle		Lobell	ABF
	1	Flexy float													ABF
	1	Barge												Westar 1	ABF

REC'D 09 JAN 03 #008115

46.02

2	Welding Machine										1 idle	Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Overcast 55 F

Description of Operation:

E2 Footing

1. Erection of tower for concrete pump.
2. Installing # 43 vertical T headed bars at North pier column.
3. Installing # 25 vertical bars with T head at bottom and 180 hooks on top.
4. Prep work for cross beam's cap forms.
5. Surveyors checking the alignment and elevation of High-tension rod's ducts.
6. Alignment of high-tension rod's duct for shear and bearing keys.
7. Installing embeds on top of cross beam.
8. running concrete tubes from skyway to pedestrian bridge.
9. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep