

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 712
Project Work Day No. 922
Date 11/24/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for con. Pumps				IDLE OR DOWN	Name	Contractor
E2 - FOOTING														
1		Foreman	8	2									Ben Neal	ABF
1		Foreman	8	2									Terry Cronk	ABF
1		Pile Driver	8	2									Allan Briny	ABF
1		Pile Driver	8	2									Luke Pualk	ABF
1		apprentice	8	2									Jamal Whitney	ABF
1		Pile Driver	8	2									Ed Mendosa	ABF
1		Pile driver	8	2									Andy Adams	ABF
1		Pile Driver	8	2									Kim Jon	ABF
1		Foreman	8	2									Leo vega	ABF
1		Pile driver	8	2									Harry Wheat	ABF
1		Pile Driver	8	2									Carl Niesly	ABF
1		Pile Driver	8	2									Keny Raynolds	ABF
1		Pile Driver	8	2									Jessy Johnson	ABF
1		Surveyor		2		8							Terry Danis	ABF
1		Surveyor		2		8							Chris Roberts	ABF
1		Pile driver	8	2									Richard Yambao	ABF
1		Crane Operator	8										Mark Mom	ABF
1		Oiler	8										Kavin Alger	ABF
1		Iron Worker			8								Jon Van Brusselen	Regional Steel
1		Iron worker				8							Daniel gomez	Regional Steel
1		Iron worker			8								Jose Juarquie	Regional Steel
1		Iron worker			8								Robert Berber	Regional Steel
1		Iron worker				8							Edvarado sanchez	Regional Steel
1		Iron worker			8		8						Jorge Lopez	Regional Steel
1		Pipe Fitter					8						Dino Delmonte	Conco
1		Pipe Fitter					8						Dennis Bruno	Conco
1		Pipe Fitter					8						Mike Stephan	Conco
1		Pipe Fitter											Matt Parker	Conco
1		Laborer	8	2									Byron Contreras	ABF
1		Compressor											ingersolrand	ABF
1		D.B. Crane											Manitowoc	ABF

RECT-09 JAN-03 #003116

46.02

	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Barge											Westar 1	ABF
	2	Welding Machine										1 idle	Lincoln	ABF
	2	Generator											25 KW	ABF

Weather: Overcast 55 F

Description of Operation:

E2 Footing

1. Erection of second tower for concrete pump.
2. Installing # 43 vertical T headed bars at North pier column.
3. Surveyors checking the alignment and elevation of high-tension rod's ducts.
4. Alignment of high-tension rod's duct for shear and bearing keys.
5. Installing embeds on top of cross beam.
6. running concrete tubes from skyway to pedestrian bridge.
7. installing of manifolds for thermal control system and testing with pressured air and hook up plastic hoses from manifolds to thermal control pipe ends.
8. Miscellaneous work.
9. I attended staff meeting at 8.00 am.
10. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep