

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 713
Project Work Day No. 923
Date 11/25/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller							IDLE OR DOWN	Name	Contractor
		1 E2 - FOOTING															
1		Foreman	8	2												Ben Neal	ABF
1		Foreman	8	2												Terry Cronk	ABF
1		Pile Driver	8	2												Allan Briny	ABF
1		Pile Driver	8	2												Luke Pualk	ABF
1		apprentice	8	2												Jamal Whitney	ABF
1		Pile Driver	8	2												Ed Mendosa	ABF
1		Pile driver	8	2												Andy Adams	ABF
1		Pile Driver	8	2												Kim Jon	ABF
1		Foreman		2				8								Leo vega	ABF
1		Pile driver		2				8								Harry Wheat	ABF
1		Pile Driver		2				8								Carl Niesly	ABF
1		Pile Driver		2				8								Keny Raynolds	ABF
1		Pile Driver	8	2												Jessy Johnson	ABF
1		Surveyor		2		8										Terry Danis	ABF
1		Surveyor		2		8										Chris Roberts	ABF
1		Pile driver	8	2												Richard Yambao	ABF
1		Crane Operator	8													Mark Mom	ABF
1		Oiler	8													Kavin Alger	ABF
1		Iron Worker			8											Jon Van Brusselen	Regional Steel
1		Iron Worker			8											Regis garcia	Regional Steel
1		Iron worker				8										Daniel gomez	Regional Steel
1		Iron worker			8											Jose Juarque	Regional Steel
1		Iron worker			8											Robert Berber	Regional Steel
1		Iron worker				8										Edvardo sanchez	Regional Steel
1		Iron worker			8											Jorge Lopez	Regional Steel
1		Laborer	8	2												Byron Contreras	ABF
1		Compressor														ingersolrand	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF

RECT-09 JAN-03 #00B117

46 02

	2	Welding Machine									1 idle	Lincoln	ABF
	2	Generator										25 KW	ABF

Weather: Overcast 55 F


Description of Operation:

E2 Footing

1. Erection of second tower for concrete pump.
2. Installing # 43 vertical T headed bars at North pier column.
3. Installing # 43 bars at flared section of E2 East.
4. installing pipes for chilled water system.
5. Surveyors checking the alignment and elevation of high-tension rod's ducts.
6. Alignment of high-tension rod's duct for shear and bearing keys.
7. installing of manifolds for thermal control system and testing with pressured air and hook up plastic hoses from manifolds to thermal control pipe ends.
8. Miscellaneous work..
9. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep