

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 714  
Project Work Day No. 924  
Date 11/26/2008  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & HTR ducts	Pipes for chiller					IDLE OR DOWN	Name	Contractor
		1													
		<b>E2 - FOOTING</b>													
	1	Foreman	8	2										Ben Neal	ABF
	1	Foreman	8	2										Terry Cronk	ABF
	1	Pile Driver	8	2										Allan Briny	ABF
	1	Pile Driver	8	2										Luke Pualk	ABF
	1	apprentice	8	2										Jamal Whitney	ABF
	1	Pile Driver	8	2										Ed Mendosa	ABF
	1	Pile driver	8	2										Andy Adams	ABF
	1	Pile Driver	8	2										Kim Jon	ABF
	1	Foreman		2				8						Leo vega	ABF
	1	Pile driver		2				8						Harry Wheat	ABF
	1	Pile Driver		2				8						Carl Niesly	ABF
	1	Pile Driver		2				8						Keny Raynolds	ABF
	1	Pile Driver	8	2										Jessy Johnson	ABF
	1	Surveyor		2		8								Terry Danis	ABF
	1	Surveyor		2		8								Chris Roberts	ABF
	1	Pile driver	8	2										Richard Yambao	ABF
	1	Crane Operator	8											Mark Mom	ABF
	1	Oiler	8											Kavin Alger	ABF
	1	Iron Worker			8									Jon Van Brusselen	Regional Steel
	1	Iron Worker			8									Regis garcia	Regional Steel
	1	Iron worker				8								Daniel gomez	Regional Steel
	1	Iron worker			8									Jose Juarquie	Regional Steel
	1	Iron worker			8									Robert Berber	Regional Steel
	1	Iron worker				8								Edvardo sanchez	Regional Steel
	1	Iron worker			8									Jorge Lopez	Regional Steel
	1	Laborer	8	2										Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle		Lobell	ABF
	1	Flexy float													ABF
	1	Barge												Westar 1	ABF

REC'D 09 JAN 03 #008118

46.02

	2	Welding Machine										1 idle	Lincoln	ABF
	2	Generator											25 KW	ABF

**Weather:** Overcast 55 F

**Description of Operation:**

**E2 Footing**

1. Installing # 43 vertical T headed bars at East pier column.
2. Installing # 25 bars at flared section of E2 East.
3. installing pipes for chilled water system.
4. Surveyors checking the alignment and elevation of high-tension rod's ducts.
5. Alignment of high-tension rod's duct for shear and bearing keys continued today.
6. Installing 20 # 25 bars at North end according to RFI 963 R1.
7. Miscellaneous work.
8. I Attended safety meeting and Team Concrete meeting today.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep