

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 659
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 869
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/02/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB # 5 Marine barge	8											
		Superintendant	8	3									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	3									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	3									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	3									Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	3									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	3									Adams Price	Traylor Dutra
		Operator	8	3									Joe Boracci	Traylor Dutra
		Operator	0	0									Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Kurt Dillard	Traylor Dutra
		Operator	0	0									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	3									Ventura Ochoa	Traylor Dutra
		Operator	8	3									Theo Roth	Traylor Dutra
		Pile driver Journeyman	0	0									Lee Tacker	Traylor Dutra
		Pile driver Apprentice	8	3									Richard Hiebert	Traylor Dutra
		Operator	8	3									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	3									Danny Vagas	Traylor Dutra
		Pile driver Journeyman	0	0									Randell Lesley	Traylor Dutra
		Pile driver Journeyman	0	0									Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F - Assemble F South Node on Flexifloat

Activities:


1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
 - DB # 5 crew set up driving F frame (South Node) on Flexifloat.
 - Flying large frames from marine barge to flexifloat.

46:02

- First frame weight is 375,000 lbs.
- Second frame weight is 355,000 lbs
- According to Joe Boracci – crane operator, the DB # 5 crane can lift a weight of 590,000 lbs in short radius.

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked over time.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep