

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 665
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 875
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/08/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											Description (Of Equipment or Labor)	Name
		8											
		8	2									Terry Murray	Traylor Dutra
		8	2									Douglas Brewer	Traylor Dutra
		8	2									Robert Utley	Traylor Dutra
		8	2									Travis Logsdon	Traylor Dutra
		8	2									Gilbert Moya	Traylor Dutra
		8	2									Adams Price	Traylor Dutra
		8	2									Joe Boracci	Traylor Dutra
		8	2									Todd Labvar	Traylor Dutra
		8	8									Richard Hiebert J.	Traylor Dutra
		0	0									Kurt Dillard	Traylor Dutra
		0	0									Bud Germany	Traylor Dutra
		8	2									Ventura Ochoa	Traylor Dutra
		8	2									Theo Roth	Traylor Dutra
		8	2									Lee Tacker	Traylor Dutra
		8	2									Richard Hiebert	Traylor Dutra
		8	2									Steve Gordon	Traylor Dutra
		8	2									Danny Vagas	Traylor Dutra
		0	0									Randell Lesley	Traylor Dutra
		0	0									Daniel Adams	Traylor Dutra
		0	0									Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F – Assemble F South Node on Flexifloat

Activities:

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
  - DB # 5 crew continued jacking all sections of the driving frame F to position.


46.02

- Welder repaired 4 @ B1 beams at temporary attachment removal , Mark Vilcheck and Jason Wilcox were present for the inspection as well.

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked over time.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep