

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 666 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 876 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 10/09/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | |
|-------------------------|-----------------------|---|---------|----|--|--|--|--|--|--|--------------|---------|
| EQUIPMENT AND/OR LABOR: | | | Regular | OT | | | | | | | IDLE OR DOWN | REMARKS |
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | |
| | | See Gina's diary for labor and equipment of the day | | | | | | | | | | |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


Temporary Towers F- Assemble F South Node on Flexifloat

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:

DB 5 crew continued assemble driving frame F on the flexifloat at Berth 7. The crew continued jacking the frame to position before drilling and also repaired weld connections at B1 beams at bottom frame where temporary attachments have been removed.

3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

46-02