

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 667
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 877
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/10/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8	2										Terry Murray	Traylor Dutra
		8	2										Douglas Brewer	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
		8	2										Travis Logsdon	Traylor Dutra
		8	2										Gilbert Moya	Traylor Dutra
		8	2										Adams Price	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Todd Labvar	Traylor Dutra
		8	8										Richard Hiebert J.	Traylor Dutra
		0	0										Kurt Dillard	Traylor Dutra
		0	0										Bud Germany	Traylor Dutra
		8	2										Ventura Ochoa	Traylor Dutra
		0	0										Theo Roth	Traylor Dutra
		0	0										Lee Tacker	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Steve Gordon	Traylor Dutra
		8	2										Danny Vagas	Traylor Dutra
		0	0										Randell Lesley	Traylor Dutra
		0	0										Daniel Adams	Traylor Dutra
		0	0										Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F – Assemble F South Node on Flexifloat

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - DB # 5 crew continued drilling holes for bolting connection


46 02

- QC Andrew Coffman was present to MT on B1 beams and also MT for jacking attachment welding connection.
- The field observation has found that there is one location the predrill holes not line up with B1 beam and one location the dimension from the edge to center of the bolt is 40 mm while the drawing show 50 mm. These issues has been notify to Traylor Engineer and also Jason Wilcox and Mark Vilcheck.

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked over time.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep