

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 670
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 880
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/20/2008

Inspectors Hours	Start	0630	Stop	1800
Shift Hours	Start	0630	Stop	1800

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		DB # 5 Marine barge	8									
		Superintendant	8	3							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	3							Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	3							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	3							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	3							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	3							Adams Price	Traylor Dutra
		Operator	8	3							Joe Boracci	Traylor Dutra
		Operator	0	0							Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	3							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0							Kurt Dillard	Traylor Dutra
		Operator	0	0							Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	3							Ventura Ochoa	Traylor Dutra
		Operator	8	3							Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	3							Lee Tacker	Traylor Dutra
		Pile driver Apprentice	0	0							Richard Hiebert	Traylor Dutra
		Operator	8	3							Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	3							Danny Vagas	Traylor Dutra
		Pile driver Journeyman	5	0							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	5	0							Phillip Baker	Traylor Dutra
		Pile driver Journeyman	0	0							Randell Lesley	Traylor Dutra
		Pile driver Journeyman	0	0							Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower F – Assemble F South Node on Flexifloat

Activities:

- Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
- Field work:


46.02

- DB # 5 crew continued drilling and installing bolts for driving frame F- splicing beams B3 at the bottom frame.
- Welders continued installing jacking system attachments, Andrew Coffman QC was present for welding inspection.
- Lee Tacker built the jacking system with two 150 tons/each on berth 7yard.

3. Overtime reason:

Worked eleven hours overtime for construction observation because contractor worked on State Holiday.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep