

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 681
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 891
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/24/2008

Inspectors Hours	Start	1100	Stop	0730
Shift Hours	Start	1100	Stop	0730

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		DB # 5 Marine barge	8									
		Vibratiopn hammer	8								APE 600	
		Diesel hammer	8								Delmag 100	
		DAY SHIFT										
		Superintendant	8	4							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	4							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	4							Adams Price	Traylor Dutra
		Operator	8	4							Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	4							Ventura Ochoa	Traylor Dutra
		Operator	8	4							Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	4							Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	4							Robert Utley	Traylor Dutra
		NIGHT SHIFT										
		Pile driver Journeyman	8	4							Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	4							Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	4							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	4							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4							Gary Lewis	Traylor Dutra
		Operator	8	4							Bud Germany	Traylor Dutra
		Operator	8	4							Steve Gordon	Traylor Dutra
		Engineer	8	4							Sean Hyden	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F – Jacking driving frame to design elevation.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - A. Day Shift:

46.02


- DB # 5 crew continued jacking the driving frame to required elevation.
- Installed three shear plates on the F134 and two plates on F135 and tack weld.
- The day shift was end at 06:30 PM

B. Night shift:

- DB # 5 crew continued to install shear plates on four piles they started two plates on each piles.
- Andrew Coffman and Kent Chalabi were present for QA/QC welding inspection

3. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep