

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 686
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 896
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/29/08

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											EQUIPMENT AND/OR LABOR:	
See Gina's diary for labor and equipment of the day												

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers F- South Node – Annulus grouting


Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - Big Digger crew performed annulus grouting pour for piles F135, F134, F135 and F136.
 - DCI technician – Ray Saucedo- was present to take one set of cylinder for testing, Department also took one set of cylinder for information.
 - The pour was started at 0800 and finished at 1232.
 - On top of the annulus the crew curing the grout by 1" of water.
 - See Gina's diary for more details.

RIZARDO

3. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep

46.02



Grouting discharge



one inch containment on top of annulus



one inch water on top of annulus for curing