

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 687
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 897
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/30/08

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											EQUIPMENT AND/OR LABOR:	
See Gina's diary for labor and equipment of the day												


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F – Light rain and windy.

Description of Operation:

Temporary Towers F- South – Pile driving operation

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - Lee Tacker and welding crew continued installed winch hoist on DB # 5 barge.
 - DB # 5 crew continued stabbing piles: (reference point elev. is app.+ 6.95 m)
 - F123 @ + 36.00 m
 - F126 @ + 36.25 m
 - Troy Wahler – Traylor surveyor- was on site to monitor the elevation and position of the frame during piles stabbing.
 - See Gina's diary for more details.
3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

46.02



Erection pile lifting device