

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 689
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 899
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/01/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											Description (Of Equipment or Labor)	Name
		8	0										
		8											
		0	8									Terry Murray	Traylor Dutra
		0	0									Gilbert Moya	Traylor Dutra
		0	8									Adams Price	Traylor Dutra
		0	8									Joe Boracci	Traylor Dutra
		0	0									Ventura Ochoa	Traylor Dutra
		0	8									Theo Roth	Traylor Dutra
		0	0									Phillip Baker	Traylor Dutra
		0	0									Robert Utley	Traylor Dutra
		0	0									Bradly Mc Malley	Traylor Dutra
		0	8									Lee Tacker	
		0	0									Danny Vagas	Traylor Dutra
		0	0									Stephen Mc Grew	Traylor Dutra
		0	0									Jake Lavash	Traylor Dutra
		0	0									Gary Lewis	Traylor Dutra
		0	0									Bud Germany	Traylor Dutra
		0	0									Steve Gordon	Traylor Dutra
		0	0									Travis Logsdon	Traylor Dutra
		0	8									Joe Boracci	Traylor Dutra
		0	0									Ernie Hamilton	Traylor Dutra
		0	8									Richard Hiebert J.	Traylor Dutra
		0	0									Todd Labarb	Traylor Dutra
		0	8									Richard Hiebert	Traylor Dutra
		0	0									Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower F - Pile driving

Activities:

- Office work:

46.02

- Review plans, special provisions, RFI and ABF submittals for TTF.

2. Field work:

- DB 5 crew performed piles vibration started at 0850 and finished at 1330.
- Fourteen piles have been vibrated to 44.5 m at reference + 6.95 m, average two to three <sup>minutes</sup> minus for vibrating each pile (F105,106,107,108,113,114,115,116,123,124,125,126,127 and 128)
- Surveyor crew was present on site for elevation and position monitoring. Robert Andrew, Troy Wahner and Terrifs Dennis.
- SRS consultances were present for mammal monitoring ( Melinda Fowler, Cory Champange)

3. Overtime reason:

Worked eight hour overtime for construction observation because contractor work overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep

