

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 692 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 902 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 11/04/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | |
|-------------------------|----------------------------|----------------------------------------|---------|----|--|--|--|--|--|--|--|--------------|--------------------|---------------|
| Equip. # | N O · M E N | DESCRIPTION (Of Equipment or Labor) | Regular | OT | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | | DB # 5 Marine barge | 8 | | | | | | | | | | | |
| | | APE 600 Vibration hammer | 0 | | | | | | | | | Idle | | |
| | | Superintendant | 0 | 8 | | | | | | | | | Terry Murray | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Gilbert Moya | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 8 | | | | | | | | | Adams Price | Traylor Dutra |
| | | Operator | 0 | 8 | | | | | | | | | Joe Boracci | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Ventura Ochoa | Traylor Dutra |
| | | Operator | 0 | 8 | | | | | | | | | Theo Roth | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Phillip Baker | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Robert Utley | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Bradly Mc Malley | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 8 | | | | | | | | | Lee Tacker | |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Danny Vagas | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Stephen Mc Grew | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Jake Lavash | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Gary Lewis | Traylor Dutra |
| | | Operator | 0 | 0 | | | | | | | | | Bud Germany | Traylor Dutra |
| | | Operator | 0 | 0 | | | | | | | | | Steve Gordon | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Travis Logsdon | Traylor Dutra |
| | | Operator | 0 | 8 | | | | | | | | | Joe Boracci | Traylor Dutra |
| | | Operator | 0 | 0 | | | | | | | | | Ernie Hamilton | Traylor Dutra |
| | | Pile driver Apprentice | 0 | 8 | | | | | | | | | Richard Hiebert J. | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Todd Labarb | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 8 | | | | | | | | | Richard Hiebert | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Randell Lesley | Traylor Dutra |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower F – Pile splicing

Activities:

- Office work:

46.02

- Review plans, special provisions, RFI and ABF submittals for TTF.


2. Field work:

- DB 5 crew lifted up and spliced batter pile F127.
- Micheal Johson and Gary Erhsm were present to perform QA/QC inspection.
- See Jason's Diary for more information.

WILCOX

3. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep



Pile splicing operation



Pile splicing welding



First batter pile splicing