

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 699
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 909
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/10/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temporary Tower F – Pile splicing/piles driving

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - Micheal Johson and Gary Erhsam were present to perform QA/QC inspection.
 - Welders repaired UT rejects on F105 and F115. (three locations on F105, two locations on F115)
 - ABF surveyor team – Chris Robert and Terrify Dennis- were on site to survey position and elevation of the driving frame.

3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

46.02



Pile splicing



Pile splicing



UT reject repair



UT reject repair