

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 701
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 911
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/12/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temperary Tower F – Pile splicing/piles driving

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF.
2. Field work:
 - DB5 crew drove two piles today F113 and F116 .
 - F113: Vibro hammer from 44.50 to 62.00
 - Diesel hammer from 62.00 to 63.25 (stop due to hammer leak)
 - F116: Vibro from 44.50 to 60.50
 - Diesel hammer from 60.50 to 67.25

3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

46.02