

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 708
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 918
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/20/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name
		0											
		8											
		0											
		8	2									Terry Murray	Traylor Dutra
		0	0									Gilbert Moya	Traylor Dutra
		0	0									Adams Price	Traylor Dutra
		0	0									Joe Boracci	Traylor Dutra
		0	0									Ventura Ochoa	Traylor Dutra
		0	0									Theo Roth	Traylor Dutra
		0	0									Phillip Baker	Traylor Dutra
		8	2									Robert Utley	Traylor Dutra
		8	2									Bradly Mc Malley	Traylor Dutra
		0	0									Lee Tacker	
		0	0									Danny Vagas	Traylor Dutra
		0	0									Stephen Mc Grew	Traylor Dutra
		0	0									Jake Lavash	Traylor Dutra
		0	0									Gary Lewis	Traylor Dutra
		0	0									Bud Germany	Traylor Dutra
		8	2									Steve Gordon	Traylor Dutra
		8	2									Travis Logsdon	Traylor Dutra
		8	2									Joe Boracci	Traylor Dutra
		0	0									Ernie Hamilton	Traylor Dutra
		8	2									Richard Hiebert J.	Traylor Dutra
		8	2									Todd Labarb	Traylor Dutra
		8	2									Richard Hiebert	Traylor Dutra
		0	0									Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:
Temperary Tower F – North Node Assembly

46.02

Activities:

1. Office work:

- Review plans, special provisions, RFI and ABF submittals for TTF.
- Potluck at 1130.


2. Field work:

- BD5 crew preped work to set driving frame on flexifloat.
- First section of the frame was set on flexi float at 1117.
- Second section of the frame was set at 1415.
- Preped work midle section in the afternoon.

3. Overtime reason:

Work two hours overtime for construction observation because contractor worked overtime.

Thanh V Le


Trans Engineer (D)/Asst. Struct. Rep



Setting North node TTF on flexi float.