

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 660
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 870
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/3/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0700	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN		Name

REC'D 09 JAN 05 1008168

Description of Operation:

The assembly of the South node for Tower F driving frame is underway. Gina Rizzardo will have the detailed diary for the day including labor and equipment, as well as the progress of the contractor during this operation.


I reviewed submittal 819, the surveying submittal, and got with David Bradd and Mark Vilcheck to go over what concerns should be brought up and how they should be addressed. Toward the end of the day Gina was able to draft up a response and send it over to ABF.

In the morning I spoke with Bill O'Sullivan about the upcoming pile driving at Tower F. I asked if they were planning to work Thanksgiving day or Christmas, to which he said probably not. They would take as many measures as possible to avoid working on those days. I also asked if they planned to have QC on and during the welding, and he said they would. I then asked if they planned to drive all the bottom piles first, then splice and drive the tops as they went. He said they would drive bottom piles to position the frame, then play it by ear by seeing what the frame does.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

46-02