

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 663
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 873
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/6/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0700	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										

RECT-09 JAN-05 #008169

Description of Operation:

The workers on the DB-5 are assembling the South driving frame for Tower F at pier 7 all day today. They brought out the frame last week and will continue to assemble it the rest of the week here. Thanh Le will have the diary for the day.


In the afternoon I went out with Thanh to look at some of the elements of the frame. The welds appeared to be done well and most of the elements fit up well. Since the pieces were not in their final positions it was difficult to tell whether the fabricators made a satisfactory product.

Attended the morning Temp Tower meeting to go over the operations that will affect our group this week.

I reviewed the procedures and plans for pile driving at Tower F. They will be operating 24 hours a day until they can establish the plumb piles for the Tower F driving frames. I spoke with Bill O'Sullivan intermittantly about Traylor Dutras scheduling.

OVERTIME: Accrued 2 hours of overtime being on site for the contractors operations.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

46.02