

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 666
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 876
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/9/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N												DESCRIPTION (Of Equipment or Labor)	Name
														REC'D 09 JAN 05 #008172

**Description of Operation:**

Gina Rizzardo is observing the contractors operations today at pier 7. They are continuing to assemble the South node of the Tower F driving frame, and Gina will have the detailed diary of their progress as well as the labor and equipment. Most of the morning was spent field drilling the connections between the four components of the driving frame. However, the crane was unavailable for the afternoon while maintenance was performed on it.

I continued to review diaries throughout the morning and into the afternoon. I also worked on the diary from yesterday since it contains crucial information on my visit to XKT. I was not able to finish the diary from yesterday however because I kept getting pulled away to answer questions on the driving frame and other procedural information regarding the pile driving from the environmental group.

In the afternoon I attended the 3:00 PM designers meeting.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

46-02