

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 705
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 915
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/17/2008

Weather: Overcast and hazy

Inspectors Hours	Start	0630	Stop	1530
Shift Hours	Start	0630	Stop	1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO.												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN		Name
		Traylor Dutra											

REC'D 09 JAN-05 #008178

**Description of Operation:
Erect Temporary Tower F Driving Frame;**


Attended the Monday morning meeting for the Temporary Tower group to discuss the upcoming operations for the week. After this meeting I worked on the pay estimate due on November 20.

Throughout the rest of the day I worked on diary review and tabulating pile driving data from Temp Tower F South driving frame.

Thanh Le observed the pile connection plate welding for Tower F and will have the detailed diary for the day. He informed me that the contractor moved the DB-5 into pier 7 in preparation for picking up the North node of Tower F at XKT. While the DB-5 was being brought in, the Big Digger was brought out to the South node of Tower F to help with the welding of the connection plates. They are welding on the side of the pile facing the driving frame since they do not have a safe way to weld the plates that are out over the water yet.

The crew is working 8 hours to day and will also work 8 hours tomorrow.

OVERTIME: No overtime accrued for the day.
Inspector:

Jason Wilcox 

Transportation Engineer (D)/Asst. Structure Rep.

4602