

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 707
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 917
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/19/2008

Weather: Overcast and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name

RECT-09 JAN-05 #008180

**Description of Operation:
Temporary Tower Erection:**

Thanh Le is observing the operations in the field today for Temporary Tower F, South node. He informed me that they are continuing to weld the connection plates between the piles that did not have the PDA on them and the driving frame. He said most of the plates facing the inside of the driving frame are in place and welded and that the plates facing the water are left to weld. The contractor made platforms they can use to weld over the water. Starting yesterday they placed this frame on the northwest corner and began welding the plates there. Today they continue there.

The DB-5 is up at XKT to pick up the North node of Tower F. The node is in 4 pieces, like the South node, and Gina Rizzardo is taking pictures of this operation. The plan is to have the components of the North node at pier 7 by tomorrow so they can begin assembling the components as soon as possible.

I worked on Pay Estimate #31 all morning, verifying the different aspects of the invoices and spreadsheets used to back up the contractors request for payment. I noticed that Traylor Dutra is requesting payment for CCO 13, for their work associated with the bird nest prevention. I asked Mohinder Chahal if we received anything from American Bridge Fluor for this, and he said we have not received anything for CCO 13. Arashdeep Pannu had some concerns about the request and had to ask Brandon Yee for clarification. Before he went to speak with Brandon he had me look over the estimate. I agreed with the aspects concerning Tower F and the progress of Traylor Dutra in the field. I had some concerns about the same items Arashdeep had. He went to speak with Brandon in the later part of the morning.

By 2:00 Pm the Quantity Sheet was drafted up and signed by Arashdeep and I and given to Roberto Borja for processing.

46.02

In the afternoon, Mohinder came by to inform me that he received the Extra Workbills for CCO 13, Bird Nest Prevention. We received this information late Wednesday, November 19th, and it includes 4 months worth of work. I was unable to review it and attach all of the related diaries, and confirm all of the charges so it will have to wait until tomorrow.

OVERTIME: Accrued 2 hours of overtime covering the contractors operations.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.