

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 730
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 940
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/12/2008

Inspectors Hours	Start	1000	Stop	2030
Shift Hours	Start	1000	Stop	2030

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Regular	OT	Dayshift / Nighshift						IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											
												Name	Contractor
		Big Digger barge	0										
		DB # 5 Marine barge	8										
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	0										
		Superintendant	8	4	D							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	4	D							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	4	D							Adams Price	Traylor Dutra
		Operator	8	4	D							Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	4	D							Ventura Ochoa	Traylor Dutra
		Operator	8	4	D							Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	4	N							Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	4	D							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	4	D							Bradly Mc Malley	Traylor Dutra
		Pile driver Journeyman	8	4	N							Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	4	N							Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	4	N							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	4	N							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4	N							Gary Lewis	Traylor Dutra
		Operator	8	4	N							Bud Germany	Traylor Dutra
		Operator	8	4	N							Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	4	D							Kurt Dillard	Traylor Dutra
		Pile driver Journeyman	8	4	D							Travis Logsdon	Traylor Dutra
		Operator	8	4	N							Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	4	D							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	4	D							Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	4	D							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0	0	0							Randell Lesley	Traylor Dutra

REC'D 09 JAN-05 #00B194

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

46.02


**Description of Operation:**

**1. Temporary Tower F – Jacking to lower driving frame to required elevation and shear connection plates welding (24hrs operation)**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
  - Tom Pasqualone / Kent Chalabi – from Smith Emery - were present for QC/QA inspection at night shift.
  - Micheal Johnson / Gary Erhsam – from Smith Emery – were present for QC/QA inspection at dayshift.
  - Traylor/Dutra survey team was present to monitor position and elevation of the driving operation. (Troy Wahner)
  - DB5 crew lowered driving frame to required elevation at + 6.50 m at top of the annulus.
  - DB 5 removed flexi float.
  - Welder crew installed four centralized steel plates on top of the annulus four plates for each pile.
  - Night shift welding crew installed shear connection eight plates for each pile.
3. Conversation and discussion:
4. Overtime reason:  
Work two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep



Jacking system to lower driving frame



Centralized steel plates