

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 731
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 941
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/13/2008

Inspectors Hours	Start	1200	Stop	2030
Shift Hours	Start	1200	Stop	2030

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Regular	OT	Dayshift / Nighshift						IDLE OR DOWN	REMARKS	
Equip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Big Digger barge	0										
		DB # 5 Marine barge	8										
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	0										
		Superintendant	0	12	D							Terry Murray	Traylor Dutra
		Pile driver Journeyman	0	12	D							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	12	D							Adams Price	Traylor Dutra
		Operator	0	12	D							Joe Boracci	Traylor Dutra
		Pile driver Journeyman	0	12	D							Ventura Ochoa	Traylor Dutra
		Operator	0	12	D							Theo Roth	Traylor Dutra
		Pile driver Journeyman	0	8	N							Phillip Baker	Traylor Dutra
		Pile driver Journeyman	0	12	D							Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	12	D							Bradly Mc Malley	Traylor Dutra
		Pile driver Journeyman	0	8	N							Lee Tacker	Traylor Dutra
		Pile driver Journeyman	0	8	N							Danny Vagas	Traylor Dutra
		Pile driver Journeyman	0	8	N							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	0	8	N							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	0	8	N							Gary Lewis	Traylor Dutra
		Operator	0	8	N							Bud Germany	Traylor Dutra
		Operator	0	8	N							Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0	12	D							Kurt Dillard	Traylor Dutra
		Pile driver Journeyman	0	12	D							Travis Logsdon	Traylor Dutra
		Operator	0	8	N							Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	0	12	D							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	12	D							Todd Labarb	Traylor Dutra
		Pile driver Journeyman	0	12	D							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0	0	0							Randell Lesley	Traylor Dutra

REC'D 09 JAN 05 #008195

Weather: Partly Cloudy , light rain afternoon ,Hi 57 °F, Lo 46 °F.

46.02

Description of Operation:

1. Temporary Tower F – Shear connection plates welding (24hrs operation)

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - Tom Pasqualone / Kent Chalabi – from Smith Emery - were present for QC/QA inspection at night shift.
 - Micheal Johnson / Gary Erhsam – from Smith Emery – were present for QC/QA inspection at dayshift.
 - DB 5 dayshift crew continued installation shear connection plates and removed jacking system.
 - Night shift welding crew continued and finished installation shear connection eight plates for each pile.
 - Bridge frame has been delivered to site by barge 217.
3. Conversation and discussion:
 - Weld # 3 have been improved and have much better quality.
4. Overtime reason:
Work eight hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep



Connection bridge frame



Connection steel plates



Weld # 3 improved quality