

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 709

Project Work Day No. 919

Date 11/21/2008

Shift Hours Start 7.00 Stop 12:00

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

| Equip. # | NO. MEN | DESCRIPTION<br>(Of Equipment or Labor)  | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel |  |  |  |  |  |  |  |  |   | IDLE OR DOWN | REMARKS          |                    |
|----------|---------|---|---------------------------|------------------------------|--|--|--|--|--|--|--|--|---|--------------|------------------|--------------------|
|          |         |   |                           |                              |  |  |  |  |  |  |  |  |   |              | Name             | Contractor         |
| 1        | 1       | Gen. Foreman                            |                           |                              |  |  |  |  |  |  |  |  |   |              |                  |                    |
| 2        | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Terry Cronk      | ABF E2             |
| 3        | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Tony Crieghton   | ABF                |
| 4        | 1       | Laborer                                 | 5                         |                              |  |  |  |  |  |  |  |  |   |              | George Mcneil    | ABF                |
| 5        | 1       | Laborer                                 | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Jose Molina      | ABF                |
| 6        | 1       | Pile Driver J/M                         | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Rigiberto Campos | ABF                |
| 7        | 1       | Pile Driver/Welder                      | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Audre Hudson     | ABF                |
| 8        | 1       | Elevator Operator                       | 5.5                       |                              |  |  |  |  |  |  |  |  |   |              | Henry Wheat      | ABF                |
| 9        | 1       | Pile Driver Foreman                     | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Howard Schroyer  | ABF                |
| 10       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Nigel Lohse      | ABF                |
| 11       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Aaron Gilpatrick | ABF                |
| 12       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Andrew Adams     | ABF                |
| 13       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Kurt Chaisson    | ABF                |
| 14       | 1       | Crane Operator                          | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Jesse Johnasen   | ABF E2             |
| 15       | 1       | Operator Apprentice/oiler               | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Scott Jefferey   | ABF                |
| 16       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Ross Scott       | ABF                |
| 17       | 1       | Pile Driver                             | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Abasi Delley     | ABF                |
| 18       | 1       | Labor -                                 | 5                         |                              |  |  |  |  |  |  |  |  |   |              | Kenneth Reynolds | ABF E2             |
|          |         | Iron workers                            |                           |                              |  |  |  |  |  |  |  |  |   |              | Joseph Ruiz      | ABF                |
|          |         | Manitower 4100 W                        |                           |                              |  |  |  |  |  |  |  |  |   |              | Tim Greenlee etc | ABF/RSC            |
|          | 1       | 1" Man Lift S-125                       |                           |                              |  |  |  |  |  |  |  |  |   |              | Crane            | ABF                |
|          | 1       | Lincoln Vantage Welding M/C 768-50-4005 |                           |                              |  |  |  |  |  |  |  |  | 8 |              |                  | Hertz Rental       |
|          | 1       | Lincoln Vantage Welding M/C 768-50-4009 |                           |                              |  |  |  |  |  |  |  |  | 8 |              |                  | ABF                |
|          | 1       | Lincoln Vantage Welding M/C 768-30-4032 |                           |                              |  |  |  |  |  |  |  |  | 8 |              |                  | Hertz Rental       |
|          | 1       | Lincoln Vantage Welding M/C 768-30-4014 |                           |                              |  |  |  |  |  |  |  |  |   |              |                  | Hertz Rental, deck |
|          | 1       | MQ Power Generator 220                  |                           |                              |  |  |  |  |  |  |  |  |   |              |                  | ABF Main power     |
|          | 1       | MQ Whisper Watt 7000 549-07-5006        |                           |                              |  |  |  |  |  |  |  |  |   |              |                  | ABF deck           |
|          | 1       | MQ Whisper Watt 7000 549-20-4007        |                           |                              |  |  |  |  |  |  |  |  |   |              |                  | ABF                |

REC'D OF JAN 05 10 02 00

46.02

|   |  |   |  |  |  |  |  |  |  |  |   |  |                   |
|---|--|---|--|--|--|--|--|--|--|--|---|--|-------------------|
| 1 | MQ Whisper Watt 7000<br>549-20-4044          |   |  |  |  |  |  |  |  |  | 8 |  | ABF               |
| 1 | Ingersoll Rand Air<br>compressor 20-2183     |   |  |  |  |  |  |  |  |  | 8 |  | ABF central       |
| 1 | Ingersoll Rand Air<br>Compressor 006-18-4293 |   |  |  |  |  |  |  |  |  | 8 |  | ABF               |
| 1 | Ingersoll Rand Air<br>Compressor 185R        |   |  |  |  |  |  |  |  |  | 8 |  | ABF Deck          |
| 1 | Ingersoll Rand Air<br>Compressor 006-18-4297 |   |  |  |  |  |  |  |  |  | 8 |  | ABF               |
| 1 | Ingersoll Rand Flood Lights<br>536-40-6831   |   |  |  |  |  |  |  |  |  |   |  | ABF power         |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-7044  |   |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-4839  |   |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Genie 541-4000N Flood<br>Lights 536-40-4843  |   |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Genie 541-4000N Flood                        |   |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Genie 541-4000N Flood                        |   |  |  |  |  |  |  |  |  |   |  | ABF deck<br>power |
| 1 | Forklift Hertz Rental<br>544D-10             | 5 |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Pickup                                       | 5 |  |  |  |  |  |  |  |  |   |  | ABF               |
| 1 | Elevator                                     | 5 |  |  |  |  |  |  |  |  |   |  | ABF               |

**Weather:** Partially clear morning, wind low to high, High 62F Low 48F.

**Description of Operation:**

Iron workers are working for Pour 5.

They are installing the rebars.

They are installing the longitudinal ducts off the east wall to the cages. The ducts CBT-1 through CBT-8 are doing good progress. Eight longitudinal ducts have been installed including one with hard pipe. About 50 % of the Transverse Ducts are being worked on with all connections made for the bottom ducts.

ABF continues installing the Thermal Control Piping for Pour-5.

ABF continues cleaning up on the top and at the ground level.

ABF continues sand blasting the Pour-4 rebars and surface. They started on the South-East corner and are working northwards. They are almost up to the Vertical Tie down pipes.

ABF surveyors are working giving duct elevations.

ABF received a truck load of vertical #25 rebars, total weight 17596 KG, shipping order no S01403.

CT reviewed the sandblasted concrete surface at 10 AM. Lalit, Ron and Gil made the inspection. There were cracks on the concrete surface all over but not necessarily serious. I mentioned to ABF's Branden that they need to make one more round of sand blasting for those surface areas which still had lot of laitance. We needed a roughened surface with 5mm latitude as per the specifications.

**Additional Work at or outside of the W2 Site:**

- a) The contractor continues to erect trusses for Temporary Towers A & B on E-Line.
- b) ABF is removing the rocks at Tower C location. The removed locations will be filled with native soils removed originally and sitting on spoils near by.
- c) ABF had a Barbeque to day and stopped working at noon time.



Lalit Mathur, P.E.

Trans Engineer (D)/Asst. Struct. Rep