

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 720  
Project Work Day No. 930  
Date 12/02/2008  
Shift Hours Start 7.00 Stop 3:30  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	CCO							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Pile Driver											Tony Crieghton	ABF E2
3	1	Pile Driver											George Mcneil	ABF E2
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rigiberto Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder											Henry Wheat	ABF E2
8	1	Elevator Operator	8.5										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Aaron Gilpatrick	ABF
11	1	Pile Driver											Andrew Adams	ABF E2
12	1	Pile Driver	8										Kurt Chaisson	ABF
13	1	Pile Driver										Vac	Jesse Johnasen	ABF
14	1	Crane Operator	8										Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8										Ross Scott	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Kenneth Reynolds	ABF
18	1	Labor	8										Joseph Ruiz	ABF
		Iron workers											Tim Greenlee etc	ABF/RSC
	1	Old Crane 1300											Crane	ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014												Hertz Rental, deck
	1	MQ Power Generator 220												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

PROJECT # 09 JAN-05 #000208

46.02

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Coudy morning, slightly windy & cold, High 61F Low 48F

**Description of Operation:**

Iron workers are working for Pour 5.  
They are installing the rebars.  
They are installing the longitudinal ducts off the east wall to the cages.

ABF continues installing the Thermal Control Piping for Pour-5.  
ABF continues cleaning up on the top and at the ground level.

ABF continues sand blasting the Pour-4 rebars and surface. Today they are trying to remove all the used blasting sand from the pour 4 area before the rains begin.

RSC is working on finishing the remaining transverse and longitudinal ducts.

ABF surveyors are working marking elevations on the rebars for concrete pour.

**Additional Work at or outside of the W2 Site:**

- a) The contractor continues to erect trusses for Temporary Towers A & B on E-Line.
- b) ABF is removing the rocks at Tower C location. The removed locations will be filled with native soils removed originally and sitting on spoils near by.
- c) We had a meeting with Charles of ABF to clarify some of the QC items discussed in the pre-pour meeting yesterday for E2. Saman and Ken Beede also attended.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep