

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 740

Project Work Day No. 950

Date 12/22/2008

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													Name	Contractor	
1	1	Gen. Foreman	8														
2	1	Pile Driver	8														
3	1	Pile Driver	8														
4	1	Laborer	8														
5	1	Laborer	8														
6	1	Pile Driver J/M	8														
7	1	Pile Driver/Welder	8														
8	1	Elevator Operator	8														
9	1	Pile Driver Foreman															
10	1	Pile Driver												Vac	Nigel Lohse	ABF	
11	1	Pile Driver	8											Off	Aaron Gilpatrick	ABF	
12	1	Pile Driver	8												Andrew Adams	ABF	
13	1	Pile Driver	8												Kurt Chaisson	ABF	
14	1	Crane Operator	8												Jesse Johnsen	ABF	
15	1	Operator Apprentice/oiler	8												Dale Thomas	ABF	
16	1	Pile Driver	8												Ross Scott	ABF	
17	1	Pile Driver	8												Abasi Delley	ABF	
17	1	Pile Driver/Labor	8												Kenneth Reynolds	ABF	
17	1	Pile Driver/Labor	8												Jamal Whitney	ABF new	
18	1	Labor	8												Ed Mendoza	ABF new	
		Iron workers													Joseph Ruiz	ABF	
	1	Old Crane 1300													Tim Greenlee etc	ABF/RSC	
	1	1 st Man Lift S-125													Crane	ABF	
	1	Lincoln Vantage Welding M/C 768-50-4005											8			Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4009											8			ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-30-4014														Hertz Rental, deck	
	1	MQ Power Generator 220														ABF Main power	

REC'D 09 JAN 06 #008223

46.02

