

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 708
Project work day: 918
Date the Shift Began: 11/20/08
 NIGHTWORK THURSDAY
Shift Hrs Start 7:00 Stop 15:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	Weather: cloudy most of day
Remark: sandblast/ironwork/cooling pipes	Hi 63F/Lo 55F

Description of Operation:
ABF - continue sandblasting top of concrete from pour 4
- continue placing cooling pipes
- continue welding at north end of cap beam
RPS - continue placing iron/ducts

ITEM NO. >>		HOURS - ITEM NO.						IDLE OR DOWN/ ELSEWHERE	CONTRACTORS	
38	48	133					Prime		American Bridge / Fluor JV	
									Sub #1	Regional
									Sub #2	
									Sub #3	
									Sub #4	(4)
									Sub #5	(5)

EQUIPMENT AND/OR LABOR:			Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying					REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT					Name	Classification	
For ABF equipment/personnel hours, please see Pamela Gagnier's and Lalit Mathur's diaries.												

ABF's sandblasting operation continues. Their pass through the northeast column cage at W2E was thorough (DSC02668). I had a chance to take a look at the denso tape at the Hinge K assemblies. The tape does not appear to be damaged (DSC02670). The area is covered with about a half inch of sand so we are unable to survey cracks just yet. However, I did find one corner where they started blowing away the sand and brushed away sand for the length of a crack (DSC02671). I did not have a crack meter with me to measure the width. ABF continues to do welding at the north end of the cap beam on the exterior of the forms. ABF has caught up to RPS with cooling pipes. RPS is moving right along (DSC02663) with ducts and ironwork. ABF surveyors were present to locate points for RPS duct placers.



Materials:

Insp. Hrs.	INTERMITTENT INSPECTION
REG: 8.0	
OT:	

David Chung
David Chung

TE/CT
Title

46.02

0008233