

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 726
Project work day: 936
Date the Shift Began: 12/8/08
 NIGHTWORK MONDAY
Shift Hrs Start 7:00 Stop 15:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	Weather: overcast
Remark: cleanup/mobilize steel	Hi 52F/Lo 48F

Description of Operation:
ABF - The crews were cleaning up at the top of W2

		HOURS - ITEM NO.						CONTRACTORS			
ITEM NO. >>		38	48					Prime	American Bridge / Fluor JV	(P)	
								Sub #1	Regional	(1)	
								Sub #2		(2)	
								Sub #3		(3)	
								Sub #4		(4)	
								Sub #5		(5)	
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)					IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN			DESCRIPTION (Of Equipment or Labor)	RT	RT				Name	Classification

For ABF equipment/personnel hours, please see Masoud Modanlou's & Saman Soheilard's diaries.

Weekly internal meeting with Gil
Picked up tools/wheelbarrow at Skyway.


The cylinder breaks for 1-day would not register on the machine. It appears that the concrete was still too 'green'. We may take 2-day breaks instead for the next pour, which will also be the last pour involving SCC.

Not much going on at W2 except cleanup and mobilizing ironwork to clear way for manifolds at the top of pour 3.
Conco was on site to start staging pour 5 on the north side of the cap beam.

REC'D '09 JAN-06 #008253

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION


David Chung

TE/CT
Title

46-02