

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 737
Project work day: 947

Date the Shift Began: 12/19/08

NIGHTWORK FRIDAY

Shift Hrs Start 7:00 Stop 15:30
Engineer's Hrs Start 7:00 Stop 15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam Remark: Cylinders	Weather: partly cloudy/minor rain Hi 54F/Lo 48F
--	--

Description of Operation:

		HOURS - ITEM NO.						CONTRACTORS	
EQUIPMENT AND/OR LABOR:		38	48	133				Prime	American Bridge / Fluor JV (P)
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT			Sub #1	Regional (1)
								Sub #2	(2)
								Sub #3	(3)
								Sub #4	(4)
								Sub #5	(5)
								REMARKS	
								Name	Classification

For ABF equipment/personnel hours, please see Pamela Gagnier's & Lalit Mathur's diaries.

I transported the remaining 32 cylinders from pour 5 from the cure room to the Translab in Sacramento.

Ron & Matt (both CT) were in the field determining where to core samples from pour 4. Long and wide cracks were found in the surface of the concrete and CT wishes to investigate the depth of these cracks. ABF has refused to provide core drillers and therefore CT will do so this following Monday at roughly 0900-0930.

REC'D 09 JAN 06 #008263

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

David Chung
David Chung

TE/CT
Title

46.02