

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 656
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 866
Form HC-10A (Rev. 6/80)	04-0120F4	Date	09/29/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equ. #	ip.	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	0										Bognaes, Bob RSC
2	1	Assistant General Foreman	0										Bell, Joe RSC
3	1	Foreman	8										Greenlee, Tim RSC
4	1	Ironworker	0										Ortiz, Lucino RSC
5	1	Ironworker	8										Ramon, Salvador RSC
6	1	Ironworker	0										Zuno, Daniel RSC
7	1	Ironworker	0										Berber, Roberto RSC
8	1	Ironworker	0										Delena, Edgar RSC
9	1	Ironworker	0										Wachtler, Lee RSC
10	1	Ironworker	8										Quiroz, Victor RSC
11	1	Ironworker	0										Cervantes, Jose RSC
12	1	Ironworker	0										Franco, Jose RSC

Weather: Overcast (am), Clear (pm), sunny, hot, breezy, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC is installing horizontal #29L01 sheet 481R1.
- RSC is installing first 4 rows x 2 layers (14 & 15) of horizontal #25L1xL14 sheet 497S18.
- RSC torqued #43 L1T01 which were embedded in pour 1 east sloped section ~ 3 bars were torqued sing 2007/253086 wrench at 400 lbft.
- RSC installed #43 L1T0x in sloped voided area ~ 79 bars – 3 already embedded in concrete

RECT-09 JAN-06 #008272

46.02

NOTES:


- Per conversation with A. Sanjines it is acceptable to use T-heads on east side spliced to horizontal #25L1xL14 & #25L1xL15 in place of "L" at east end. See sheet 497S18.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line. The signature is stylized and includes a large loop at the end.

Trans Engineer (C)/Asst. Struct. Rep