

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 658
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 868
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/01/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	8										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	8										Ramon, Salvador	RSC
6	1	Ironworker	0										Zuno, Daniel	RSC
7	1	Ironworker	0										Berber, Roberto	RSC
8	1	Ironworker	0										Delena, Edgar	RSC
9	1	Ironworker	0										Wachtler, Lee	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	8										Quiroz, Fermin	RSC
12	1	Ironworker	0										Franco, Jose	RSC

Weather: Sunny, Clear, breezy, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC started installing #19 skin rebars on south face.
- RSC on site to continue finishing forged #43L05T0x (previously forged and failed testing) per RFI 1494R0.
- RSC continue installing crack rebars to chamber corners in voided area.

NOTES:

P.Gagnier

46-02

REC'D 09 JAN 06 #008274


- RSC returned with repaired Xtender equipment to forge ends of rebars cut for testing.
- Gilbert, Mike and Russ from RSC on site today to forge/finish #43 rebar.
- Observed #25V06 rebars missing from west wall at voided area. Discussed with T. Greenlee.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly concrete meeting with ABF, CT and TYLin.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep