

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 659
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 869
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/02/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)										IDLE OR DOWN	Name	Contractor
		Regional Steel													
1	1	General Foreman	0											Bognaes, Bob	RSC
2	1	Assistant General Foreman	0											Bell, Joe	RSC
3	1	Foreman	8											Greenlee, Tim	RSC
4	1	Ironworker	0											Ortiz, Lucino	RSC
5	1	Ironworker	8											Ramon, Salvador	RSC
6	1	Ironworker	0											Zuno, Daniel	RSC
7	1	Ironworker	0											Berber, Roberto	RSC
8	1	Ironworker	0											Delena, Edgar	RSC
9	1	Ironworker	0											Wachtler, Lee	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC
11	1	Ironworker	8											Quiroz, Fermin	RSC
12	1	Ironworker	0											Franco, Jose	RSC

Weather: Overcast (am), Partly Cloudy (pm), breezy, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing #19 skin rebars on south face.
- RSC installed missing #25V06 rebars in southwest wall interior face.
- RSC continue installing crack rebars to chamber corners in voided area.

NOTES:

P.Gagnier

46.02


REC'D '09 JAN-06 #008275

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke, positioned over the printed name and title.

~~Trans Engineer (C)/Asst. Struct. Rep~~