

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 663
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 873
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/06/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	8										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	8										Ramon, Salvador	RSC
6	1	Ironworker	0										Gomez, Tony	RSC
7	1	Ironworker	8										Canton, Joseph	RSC
8	1	Ironworker	0										Delena, Edgar	RSC
9	1	Ironworker	0										Wachtler, Lee	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	0										Quiroz, Fermin	RSC
12	1	Ironworker	0										Franco, Jose	RSC

Weather: Overcast (am), Partly Cloudy (pm), breezy, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing #19 skin rebars on south face.
- RSC installing PT duct. See M. Bruce diary for details.

NOTES:

- Truck delivered rebar today.

P.Gagnier

46-02


REC'D '09 JAN-05 #008277

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly staff meeting.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke at the bottom.

~~Trans Engineer (C)/Asst. Struct. Rep~~