

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 665
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 875
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/08/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	0										Bognaes, Bob RSC
2	1	Assistant General Foreman	0										Bell, Joe RSC
3	1	Foreman	8										Greenlee, Tim RSC
4	1	Ironworker	0										Ortiz, Lucino RSC
5	1	Ironworker	8										Ramon, Salvador RSC
6	1	Ironworker	0										Gomez, Tony RSC
7	1	Ironworker	8										Aguirre, Gonzalo RSC
8	1	Ironworker	8										Nunez, Miguel RSC
9	1	Ironworker	8										Wachtler, Lee RSC
10	1	Ironworker	8										Quiroz, Victor RSC
11	1	Ironworker	0										Quiroz, Fermin RSC
12	1	Ironworker	0										Franco, Jose RSC

Weather: Partly Cloudy, breezy, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC finish installing #19 skin rebars on south face.
- RSC working PT spirals south and west face. See M. Bruce diary for details.
- RSC continue installing PT grillage south side.
- RSC started installing #25V08 south side west face.

NOTES:

P.Gagnier

REC'D 09 JAN 06 #008279


46.02

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly concrete meeting with ABF, CT and TYLin.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep