

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 671
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 881
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/14/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										Name Contractor
1	1	General Foreman	0									Bognaes, Bob RSC
2	1	Assistant General Foreman	8									Marquez, Gabinol RSC
3	1	Foreman	8									Greenlee, Tim RSC
4	1	Ironworker	0									Ortiz, Lucino RSC
5	1	Ironworker	8									Ramon, Salvador RSC
6	1	Ironworker	8									Gabino, Juan RSC
7	1	Ironworker	8									Aguirre, Gonzalo RSC
8	1	Ironworker	8									Nunez, Miguel RSC
9	1	Ironworker	8									Wachtler, Lee RSC
10	1	Ironworker	8									Quiroz, Victor RSC
11	1	Ironworker	8									Quiroz, Fermin RSC
12	1	Ironworker	8									Pablo, Juan RSC
13	1	Ironworker	8									Ortiz, Gonzalez RSC
14	1	Ironworker	8									Lobatos, Jose RSC
15	1	Ironworker	8									Pelayo, Jose RSC
16	1	Ironworker	8									Arroya, Fidel RSC
17	1	Ironworker	8									Canton, Joseph RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing horizontal #25 rebars working on L13.
- RSC working on PT. Installing continuity ducts west wall from trumpet to trumpet. See M. Bruce diary for details.

P.Gagnier

46.02

REC'D 09 JAN 06 #008282

- RSC continue installing PT grillage south side.
- RSC installing #25V08 rebars where short tails rebars were removed.

NOTES:


- Reminded T. Greenlee when rebars are spliced in the same plain 2\* the splice length is required generally throughout cap beam.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly staff meeting.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep