

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 674
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 884
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/17/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 4B – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
Equ ip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)  Regional Steel											
1	1	General Foreman	0									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	8									Greenlee, Tim	RSC
4	1	Ironworker	0									Ortiz, Lucino	RSC
5	1	Ironworker	8									Ramon, Salvador	RSC
6	1	Ironworker	8									Gabino, Juan	RSC
7	1	Ironworker	8									Aguirre, Gonzalo	RSC
8	1	Ironworker	8									Nunez, Miguel	RSC
9	1	Ironworker	8									Wachtler, Lee	RSC
10	1	Ironworker	8									Quiroz, Victor	RSC
11	1	Ironworker	8									Quiroz, Fermin	RSC
12	1	Ironworker	8									Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8									Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing horizontal #25 rebars for L11 through L13.
- RSC working on PT. See M. Bruce diary for details.
- RSC continue installing PT grillage south side.
- RSC installing #36L13 through #36L11 in east face.

RECT-09 JAN-06 #008285

46-02


NOTES:

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep