

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 678
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 888
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/21/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:													REMARKS		
Equ ip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)										IDLE OR DOWN	Name	Contractor
1	1	General Foreman	0											Bognaes, Bob	RSC
2	1	Assistant General Foreman	0											Bell, Joe	RSC
3	1	Foreman	8											Greenlee, Tim	RSC
4	1	Ironworker	0											Ortiz, Lucino	RSC
5	1	Ironworker	8											Ramon, Salvador	RSC
6	1	Ironworker	8											Gabino, Juan	RSC
7	1	Ironworker	8											Aguirre, Gonzalo	RSC
8	1	Ironworker	8											Nunez, Miguel	RSC
9	1	Ironworker	8											Wachtler, Lee	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC
11	1	Ironworker	8											Quiroz, Fermin	RSC
12	1	Ironworker	8											Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8											Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing vertical #25 rebars (b/w columns and east bulkhead) with ABF survey assistance.
- RSC started installing L9 through L7 horizontal #25 rebars.
- RSC continue to work on PT grillage
- RSC working on PT. See M. Bruce diary for details.

NOTES:

P.Gagnier

102108.doc
Page 1 of 2


46.02

REC'D 09 JAN 06 #008287

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep



Vertical #25 candy cane rebars in left back ground.