

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 680
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 890
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/23/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)											IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	General Foreman	0												Bognaes, Bob	RSC
2	1	Assistant General Foreman	0												Bell, Joe	RSC
3	1	Foreman	8												Greenlee, Tim	RSC
4	1	Ironworker	0												Ortiz, Lucino	RSC
5	1	Ironworker	8												Ramon, Salvador	RSC
6	1	Ironworker	8												Gabino, Juan	RSC
7	1	Ironworker	8												Aguirre, Gonzalo	RSC
8	1	Ironworker	8												Nunez, Miguel	RSC
9	1	Ironworker	8												Wachtler, Lee	RSC
10	1	Ironworker	8												Quiroz, Victor	RSC
11	1	Ironworker	8												Quiroz, Fermin	RSC
12	1	Ironworker	8												Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8												Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing vertical #25 rebars with ABF survey assistance.
- RSC continue installing horizontal mat up to L7.
- RSC continue to work on PT grillage.
- RSC working on PT. See M. Bruce diary for details.

NOTES:

P.Gagnier


4602

REC'D 09 JAN 06 #008289

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Worked 0.5 hours OT for field issue.

Inspector:

Pamela Gagnier  ~~Trans-Engineer (C)/Asst. Struct. Rep~~