

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 684
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 894
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/27/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:		DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)	HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equ Ip. #	NO. MEN												Name	Contractor
		Regional Steel												
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	8										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	8										Ramon, Salvador	RSC
6	1	Ironworker	8										Gabino, Juan	RSC
7	1	Ironworker	8										Aguirre, Gonzalo	RSC
8	1	Ironworker	8										Nunez, Miguel	RSC
9	1	Ironworker	8										Wachtler, Lee	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	8										Quiroz, Fermin	RSC
12	1	Ironworker	8										Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8										Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing vertical #25 rebars hairpins in voided area.
- RSC reworking PT grillage southwest area.
- RSC working on PT. See M. Bruce diary for details.
- RSC placed U rebars on PT 34B-41B.

NOTES:

P.Gagnier

46.02

RECT-09 JAN-05 #008291

- Provided T. Greenlee with Pour 4 punch list.
- Rebar delivered to job site today.
- Met with J. Davidson, R. Martin and J. Duxbury to discuss concrete cover (only 15mm) on bearing plate of continuity PT #43 south side. J. Duxbury is requesting SDI be involved and make decision weather acceptable to only have 15mm cover.
- RSC originally placed U rebars in tails pointing downward but I requested they change to point upward per conversation I had with J. Duxbury.

Office

- Wrote diaries.
- Misc job related office tasks.
- Continue to prepare for up coming concrete pour (curing room and TL-502's).
- Review & responded to email.

Inspector:

Pamela Gagnier



~~Trans Engineer (C)/Asst. Struct. Rep~~