

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 685
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 895
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/28/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:													REMARKS		
Equ. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)	HOURS - ITEM NO.									Name	Contractor	
1	1	General Foreman	0											Bognaes, Bob	RSC
2	1	Assistant General Foreman	0											Bell, Joe	RSC
3	1	Foreman	8											Greenlee, Tim	RSC
4	1	Ironworker	0											Ortiz, Lucino	RSC
5	1	Ironworker	8											Ramon, Salvador	RSC
6	1	Ironworker	8											Gabino, Juan	RSC
7	1	Ironworker	8											Aguirre, Gonzalo	RSC
8	1	Ironworker	8											Nunez, Miguel	RSC
9	1	Ironworker	8											Wachtler, Lee	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC
11	1	Ironworker	8											Quiroz, Fermin	RSC
12	1	Ironworker	8											Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8											Canton, Joseph	RSC

Weather: Sunny, clear, warm, dry soil, Hi 75 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing vertical #25 rebars hairpins in voided area.
- RSC continue reworking PT grillage southwest area.
- RSC continue working on PT. See M. Bruce diary for details.

NOTES:

P.Gagnier

46.02


REC'D 09 JAN 06 #008292

Office

- Wrote diaries.
- Misc job related office tasks.
- Continue to prepare for up coming concrete pour.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep